

Site Progress Report

Upgrade of CHC Dandume to
General Hospital.

@

Dandume Town,
Dandume Local Government,
Katsina State.

PUFFIN AGRO ALLIED & GENERAL SERVICES LTD.

RC 1762977

NO. 21 MUKHTAR MOHAMMAD LINK,
OFF AHMADU BELLO WAY, KANO.

Website: www.puffinagroallied.com

Email: info@puffinagro.com

TEL: +234 703 799 3030



SEPTEMBER, 2024.

Table of Contents

1. Site Introduction

2. Building Progress

3. Challenges and Proposed Solutions

4. Summary

Introduction

The Project was conceived by Katsina State Government to Upgrade the Existing Clinic (CHC) to General Hospital. At Dandume Town, Dandume Local Government, Katsina State. The Proposed General Hospital was Designed within the boundaries of intellectual and Realistic Scope, made up of Admin Block, Accident & Emergency (A & E), Maternity Complex, Out Patient Department (OPD), Theater, Male and Female Inspection Wards, Kitchen & Laundry, Store & Work Shop, Staff Quarters, Mortuary and Rehabilitation of Existing Clinical Block for the interest of Citizens and well being of people of Dandume L.G.A, Katsina State and Nigeria at large.


Personnel On Side



Sun	Mon	Tues	Wed	Thu	Fri	Sat
051	060	050	045	065	076	076

Site Introduction

The Site




- **Name and location:**
Upgrade of CHC Dandume to
General Hospital.
Dandume Town,
Dandume Town,
Dandume Local Government,
Katsina State
- **Number of units =5**

The Management




- **Project Manager:**
Bashir. A.

Our Dates



- **Start date:**
12th/July/2024.
- **Projected date of completion:**
20th/September/2024.

Where are we?



- **Stage of work we are at:**
 - **Roof Coverings**

Schedule Of Progress

LAST WEEK'S PLAN

Roof Framework

LAST WEEK'S ACTIVITIES

Roof Framework

THIS WEEK'S PLAN


Roof Coverings

THIS WEEK'S ACTIVITIES

Roof Coverings



Site Mobilization



Site Mobilization



Columns Formworks

Site Mobilization



Blocks Mounding Machines



Site Mobilization



Site Mobilization



Water Supply on Site



B.R.C (Wire Mesh) wire for Reinforce Over site Concrete



Reinforcements On Site Supplied for General Works



Setting-Out Of Structures



Trench Excavations



Trench Excavations




Blinding Of Columns Bases



Columns Alignments



Foundations Casting




Foundations Casting



Block work In Foundations



2024/7/20 12:35



Short Columns at Sub-structural Level



Block work In Foundations



Block work In Foundations



Mounding Of Blocks



Laterite Fillings



Laterite Fillings



Laterite watering and Compaction




Carpentry works



Plumbing Works



Laying of DPM(Damp prove membrane) and BRC(British reinforcement Company Ltd.) Wire mesh.




Casting of Over site Concrete.



Casting of Over site Concrete.



Outlining and Casting of Kick-starts for Structural Columns



Block Walling



Block Walling




Accident & Emergency.


Block Work



Structural Columns



Structural Columns



Block work Progress...



Plaster works...



Roof Frameworks and Plaster works...



OPD (Outpatient Department).

Facade View



Side View



Site Views



Site Views



Maternity Complex.

Façade View progress



Back Elevation Progress.....



Plaster Works



Roof Frameworks.



Roof Frameworks



Roof Coverings



Roof Coverings



Roof Coverings



Theater Block.

Facade View



Roof Coverings



Roof Coverings



Roof Coverings



Roof Coverings



Male Ward.

Facade View Progress



Facade View Progress



Side View



Progress.....



Roof Frameworks.



Roof Coverings.



Roof Coverings.



Roof Coverings.





Roof coverings.



Maternity Ward.

Facade View



Side Elevation



Courtyard



Courtyard



Front View



Roof Coverings



Existing Building(Renovation).

Sub structural works



Sub structural works



Sub structural works



Sub



Block Walling




Block Walling and Roof beams



Site Visits and Inspections.

First Site Inspections by the Contractor



Second Site Inspections by the Contractor



Site Inspections by the Ministry of health Katsina State.



Site Visit by the Party Chairman Dandume L.G.A Katsina State



Site Inspections



Site Visit by representatives of the District head of Dandume L.G.A



Site Visit by Katsina State Ministry of Health representatives.



Site Inspection by the Contractor's Team.



Site Challenges

Inflation

Consistence increase in price of materials and workmanship continuously by Unstable Inflation is a major and unpredictable challenge on the aspect of building and other construction projects nowadays in Katsina State and Nigeria at large.

Prices of goods (Cement, Sand, Timber etc.) is always changing due to the increases in Petroleum Products price which in a direct proportion affects the price of movements of goods and transport of people to and from the site which is directly always adding cost on the project.

Insecurity

Insecurity Strongly affects the Financial and technical aspect of the project.

Most a times our workers(Professional and artisans) live in fair most especially

On an occasion of attack by Bandits within the vicinity and outside the town. On usual Occasion when body of Victim or injured person shot by Bandits was brought to the hospital

For treatment the workers got terrified and this results in flee of some workers thereby

the available ones influence extra and extort amounts on works Sometimes

higher than the budgeted amount and this affects

the speed and program of the work.

Excessive Rainfall

Due to excessive and Consistence rainfall in Dandume metropolis the Site works is moving slower than programmed. Nevertheless we are Pushing with great enthusiastic force agaist the rainfall and other Atmospheric conditions to deliver within the best possible time. The experience is physically, emotionally and economically devastating, Greatly disadvantageous and seemingly death-dealing to handle as on certain Occasions we helplessly watch rainwater washes away finished works.



Accident on Site



Site Summary

Works accomplished

- ✓ Clearing and carting away of refuse dump,
- ✓ Filling and levelling of site
- ✓ Planting of machineries
- ✓ Setting Out Activities
- ✓ Trench Excavations
- ✓ Blinding, Columns alignments and Foundation Casting

Works accomplished

- ✓ Block works In Foundations
- ✓ Casting of Over site Concrete.
- ✓ Structural Columns.
- ✓ Block works.
- ✓ Roof Frameworks.

Thank you for your time.